MAHA-RERA Application

General Information

Information Type Other Than Individual

Organization

Name ARHAM ENGINEERS

Organization Type Partnership

Description For Other Type

Organization

NA

Do you have any Past

Experience?

No

Address Details

Block Number 402-407 Building Name TRAFFIC LITE BUSINESS

PARK

Street Name M.G. ROAD Locality GHATKOPAR WEST

Land mark NEAR BANK OF BARODA State Maharashtra

Division Konkan **District** Mumbai Suburban

Taluka Kurla Village Kurla

Pin Code 400086

Organization Contact Details

Office Number 02267849000

Website URL

Past Experience Details

Member Information

Member Name	Designation	Photo
RAJESH C MEHTA	Partner	● View Photo
KANTILAL LALJI SHAH	Partner	● View Photo
JAYESH C MEHTA	Partner	● View Photo
SIDDHARTH B MEHTA	Partner	● View Photo

Project

Project Name126 FLORENCIOProject StatusOn-Going Project

Proposed Date of 31/08/2016 Revised Proposed Date of 31/03/2019

Completion Completion

Litigations related to the No Project Type Others

project?

Are there any Co-Promoters (as defined by MahaRERA Order) in the project ?

Plot Bearing No / CTS no /

Survey Number/Final Plot no.

20

No

Boundaries East

NDR PLOT NO 9

BUILDING NO 59

Boundaries West

Division

Taluka

44 FEET WIDE INTERNAL

ROAD

Boundaries South BUILDING NO 56

17

Konkan

Kurla

Pin Code 400089

Total Building Count

Sanctioned Buildings Count 1

Aggregate area(In sqmts) of recreational open space

0

500

Boundaries North

Soundaries North

State Maharashtra

District Mumbai Suburban

Village Kurla

Area(In sqmts) 1040.70

Proposed But Not Sanctioned Buildings Count

FSI Details

Built-up-Area as per Proposed FSI (In sqmts) (Proposed but not sanctioned) (As soon as approved, should be immediately updated in

Approved FSI)

TotalFSI

6223.08

Built-up-Area as per Approved FSI (In sqmts) 5723.08

0

Project Details

Name	Proposed	Booked	WorkDone(In %)
Number of Garages (In Numbers)	0	0	0
Covered Parking (In Numbers)	18	3	50

Development Work

Common areas And Facilities, Amenities	Available	Percent	Details
Internal Roads & Footpaths :	NO	0	NA
Water Supply :	YES	0	Connection to be Taken from MCGM
Sewerage (Chamber, Lines, Septic Tank , STP):	YES	0	Only Internal Sewarage Line
Storm Water Drains :	YES	0	Internal Storm Water Line Only
Landscaping & Tree Planting :	YES	0	Only Tree Planting as per MCGM
Street Lighting:	NO	0	NA
Electrical Meter Room, Sub-Station, Receiving Station :	YES	0	Only Electric Meter Room
Aggregate area of recreational Open Space :	NO	0	NA
Open Parking :	NO	0	NA
Community Buildings :	NO	0	NA

Treatment And Disposal Of Sewage And Sullage Water:	NO	0	NA
Solid Waste Management And Disposal :	NO	0	NA
Water Conservation, Rain water Harvesting :	NO	0	NA
Energy management :	NO	0	NA
Fire Protection And Fire Safety Requirements :	YES	0	As per Requirement of Chief Fire Officer

Building Details

Sr.No.	Project Name	Name	Basement's	Number of Plinth	Number of Podium's	Number of Slab of Super Structure	Number of Stilts	Number of Open Parking	Number of Closed Parking
1	126 FLORENCIO	126 FLORENCIO	0	1	0	14	1	0	18

Sr.No.	Apartment Type	Carpet Area (in Sqmts)	Number of Apartment	Number of Booked Apartment
1	2 BHK TYPE 2	62.89	13	8
2	2 BHK TYPE 3	65.4	13	12
3	3 BHK	82.68	1	0
4	SHOP TYPE 1	4.27	1	1
5	SHOP TYPE 2	9.66	1	1
6	SHOP TYPE 3	12.91	1	1
7	SHOP TYPE 4	13.56	3	3
8	SHOP TYPE 5	13.75	1	1
9	SHOP TYPE 6	14.59	1	1
10	SHOP TYPE 7	16.82	1	1
11	SHOP TYPE 8	17.09	1	1
12	SHOP TYPE 9	18.77	1	1
13	SHOP TYPE 10	28.24	1	1
14	1 BHK TYPE 1	45.8	1	0
15	1 BHK TYPE 2	46.62	14	9
16	2 BHK TYPE 1	62.81	13	6

Sr.No.	Tasks / Activity	Percentage of Work
1	Excavation	100
2	X number of Basement(s) and Plinth	100
3	X number of Podiums	0
4	Stilt Floor	100
5	X number of Slabs of Super Structure	100
6	Internal walls, Internal Plaster, Floorings within Flats/Premises, Doors and Windows to each of the Flat/Premises	50
7	Sanitary Fittings within the Flat/Premises, Electrical Fittings within the Flat/Premises	0
8	Staircases, Lifts Wells and Lobbies at each Floor level connecting Staircases and	50

	Lifts, Overhead and Underground Water Tanks.	
9	The external plumbing and external plaster, elevation, completion of terraces with waterproofing of the Building/Wing	70
10	Installation of lifts, water pumps, Fire Fighting Fittings and Equipment as per CFO NOC, Electrical fittings to Common Areas, electro, mechanical equipment, Compliance to conditions of environment /CRZ NOC, Finishing to entrance lobby/s, plinth protection, paving of areas appurtenant to Building/Wing, Compound Wall and all other requirements as may be required to Obtain Occupation /Completion Certificate	0

Project Professional Information

Professional Name	MahaRERA Certificate No.	Professional Type	
HARESH JAYANTILAL MEHTA	A51800003411	Real Estate Agent	
SAILESH VITHALDAS SHETH	A51800003607	Real Estate Agent	
NAVKAR ENGINEERS	NA	Contractor	
ASHISH BHATT LICENCE SURVEYOR	NA	Architect	
R C TIPNIS	NA NA	Structural Engineer	

Litigations Details

No Records Found

Uploaded Documents

Document Name	Uploaded Document
Copy of the legal title report	⊚ View
Details of encumbrances	⊚ View
Copy of Layout Approval (in case of layout)	⊚ View
Proforma of the allotment letter and agreement for sale	⊚ View
Declaration in FORM B	⊚ View
Commencement Certificates	⊚ View
Building Plan Approval (IOD)	⊚ View
Other	Not Uploaded

Back